QC ABSTRACT

NAME OF WORK: Improvements to Roads and Drains at Thindlu, Anjaneyaswamy layout Basavasamithi, Virupakshapura and Surrounding areas in ward no 09 (Vidyaranyapura)

SL NO	Item Of Work	Name of Test	Frequency of Test/Quantity	Executed Quantity	Number of Tests Required	Number of Tests Conducted
		Materials				
1	Cement	Fineness by dry sieving	One Test		1	1
		Finess by Air permeablity method	One Test		1	1
		Density	One Test		1	1
		Standard Consistency	One Test		1	1
		Initial Setting time	One Test		1	1
		Final Setting time	One Test		1	1
		Soundness (Le Chatelier's Method)	One Test		1	1
		Compressive Strength	One Test		1	1
2	Coarse aggregate(40 mm down size)	SIEVE ANALYSIS	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
		Specific Gravity	One Test		1	1
		Bulk Density(Loose)	One Test		1	1
		Bulk Density(Compacted)	One Test		1	1
		Water Absorption	One Test		1	1
3	Coarse aggregate(20 mm down size)	SIEVE ANALYSIS	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
		Specific Gravity	One Test		1	1
		Bulk Density(Loose)	One Test		1	1
		Bulk Density(Compacted)	One Test		1	1
		Water Absorption	One Test		1	1
		Aggregate crushing Value	One Test		1	1
		Aggregate Impact Value	One Test		1	1
4	Fine aggregate	SIEVE ANALYSIS	One Test		1	1
		Water Absorption	One Test		1	1
		Specific Gravity	One Test		1	1
		Material finer than 75 micron	One Test		1	1
5	Block(400*150*200)	BLOCK DENSITY	One Test		1	1
		WATER ABSORPTION	One Test		1	1
		DIMENSION ANALYSIS	One Test		1	1
		COMPRESSIVE STRENGTH	One Test		1	1
6	KERB	Core Compressive strength	One Test		1	1
		Corrected Cylinder Compressive strength	One Test		1	1
		Equivalent Cube Compressive strength	One Test		1	1
7	Precast (100mm)	Core Compressive Strength	One Test		1	1
		Corrected Cylinder Compressive Strength	One Test		1	1
		Equivalent Cube Compressive Strength	One Test		1	1
8	PCC(M15)	Compressive Strength(7days and 28days)	5 set /51-100 cum	65.04	10	10

AEE (VRP) SD

9	WMM	Sieve Analysis	One Test		1	1
		Impact Value	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
10	DBM	SIEVE ANALYSIS	One Test		1	1
		STRIPPING VALUE	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
		IMPACT VALUE	One Test		1	1
		Specific gravity	One Test		1	1
		Water Absorption	One Test		1	1
		Marshal Stability	One Test		1	1
		Marshal flow	One Test		1	1
		Percent air Voids	One Test		1	1
		Percent Voids in mineral Aggregate	One Test		1	1
		Percent Voids filled with Bitumen	One Test		1	1
		Density	One Test		1	1
		Gradation	One Test		1	1
11	BC	SIEVE ANALYSIS	One Test		1	1
		STRIPPING VALUE	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
		IMPACT VALUE	One Test		1	1
		Specific gravity	One Test		1	1
		Water Absorption	One Test		1	1
		Marshal Stability	One Test		1	1
		Marshal flow	One Test		1	1
		Percent air Voids	One Test		1	1
		Percent Voids in mineral	One Test		1	1
		Percent Voids filled with Bitumen	One Test		1	1
		Density	One Test		1	1
		Gradation	One Test		1	1
12	BITUMEN	Ductility	One Test		1	1
		Softening Point	One Test		1	1
		Penetration	One Test		1	1
		Flash Point	One Test		1	1
		Fire Point	One Test		1	1
13	TACK COAT	Rate of spread	One Test		1	1

AEE (VRP) SD

TEST RESULTS OF GRADATION FOR WMM

Lab ID	:	**CP-RW-2021-08-23-34** **Date: 23-03-22**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Improvements to Roads and Drains at Thindlu, Anjaneyaswamy layout Basavasamithi, Virupakshapura and Surrounding areas in ward no 09 (Vidyaranyapura)
Agency	:	Sri. P Vijaya Babu (M/S Nandi Enterprises), H.No:1504,4th C Main, 2nd Stage, West of Cord Road, Bangalore-560086.
Customer Reference	:	BBMP/EE/BTP/WO/205/2020-21
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	21-03-22
Type of Mix	:	WMM (Wet Mix Macadam)
Date of Test	:	21-03-22
Oven Dry Weight	:	11000 Grams

IS Sieve Size(mm)	Weight Retained (gm)	Cumulative Weight Retained (gm)	% Cumulative Weight Retained	% Passing	Spec.I.Vide Table 400.13 MORTH Specification
53	0	0	0.0	100.0	100
45	315	315	2.9	97.1	95-100
22.4	2259	2574	23.4	76.6	60-80
11.2	2179	4753	43.2	56.8	40-60
4.75	2251	7004	63.7	36.3	25-40
2.36	1621	8625	78.4	21.6	15-30
0.6	623	9248	84.1	15.9	8-22
0.075	1338	10586	96.2	3.8	0-5

* The results obtained are satisfactory as per standard requirements.

Note:-

The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

AE (VRP) SD

Page 1/1
End of Report

FOR CIVIL Pro.

CIVIL Pro BANGALORE Sig. Date

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

TEST REPORT OF AGGEGRATE IMPACT VALUE
IS: 2386 Part IV

Lab ID : **CP-RW-2021-08-23-34** **Date: 23-03-22**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Improvements to Roads and Drains at Thindlu, Anjaneyaswamy layout Basavasamithi, Virupakshapura and Surrounding areas in ward no 09 (Vidyaranyapura)

Agency : Sri. P Vijaya Babu (M/S Nandi Enterprises), H.No:1504,4th C Main, 2nd Stage, West of Cord Road, Bangalore-560086.

Customer Reference : BBMP/EE/BTP/WO/205/2020-21

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 21-03-22

Type of Mix : Coarse Aggregate for WMM (Wet Mix Macadam)

Date of Test : 21-03-22

Sl.No	Particulars of observations	Index	TEST 1	TEST 2
1	Total weight of the surface dry sample sample (passing 12.5 mm and retained on 10mm sieve)	A	300.2	300.2
2	Weight of fraction passing 2.36mm sieve After giving 15 blows	B	73.9	74.0
3	weight of fraction retained 2.36mm sieve After giving 15 blows	C	225.9	225.8
4	Total weight of (B+C) is less than the initial weight (Weight A) by more than one gram the result shall be discarded and a fresh test made.	A-(B+C)	0.4	0.4
5	Aggregate impact value	(B/A)*100	24.6	24.7
6	Aggregate impact value (Mean of two tests)	Pecentage	24.6	

* The results obtained are satisfactory as per standard requirements.

Note:-

The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

FOR CIVIL Pro.

AEE (VRP) SD

CIVIL Pro Sig. Date BANGALORE

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

End of Report

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

DETERMINATION OF FLAKINESS INDEX AND ELONGATION INDEX OF COARSE AGGREGATE(IS 2386 (Part 1) 1963 (RA 2007)

Lab ID	:	**CP-RW-2021-08-23-34** **Date: 23-03-22**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Improvements to Roads and Drains at Thindlu, Anjaneyaswamy layout Basavasamithi, Virupakshapura and Surrounding areas in ward no 09 (Vidyaranyapura)
Agency	:	Sri. P Vijaya Babu (M/S Nandi Enterprises), H.No:1504,4th C Main, 2nd Stage, West of Cord Road, Bangalore-560086.
Customer Reference	:	BBMP/EE/BTP/WO/205/2020-21
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	21-03-22
Type of Mix	:	Coarse Aggregate for WMM (Wet Mix Macadam)
Date of Test	:	21-03-22

Result:

Index	Percentage of Flakiness and Elongation Index	Secified limits as per MORTH specification table 400-12
Flakiness Index	12.8%	Combined Flakiness & Elongation Index for WMM is Maximum 35%
Elongation Index	12.5%	
Combined Flakiness and Elongation Index for WMM	25.3%	

* The results obtained are satisfactory as per standard requirements.

Note:-

The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

FOR CIVIL Pro.

AEE (VRP) SB

CIVIL Pro Sig. Date BANGALORE

R.KARTHIK RECHAN
Authorized Signatory
Quality Manager

End of Report

TEST RESULTS OF GRADATION FOR DBM
(IS 2386:(Part 1) 1963 (RA2011)

Lab ID	:	**CP-RW-2021-08-23-34** **Date: 07-04-22**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Improvements to Roads and Drains at Thindlu, Anjaneyaswamy layout Basavasamithi, Virupakshapura and Surrounding areas in ward no 09 (Vidyaranyapura)
Agency	:	Sri. P Vijaya Babu (M/S Nandi Enterprises), H.No:1504,4th C Main, 2nd Stage, West of Cord Road, Bangalore-560086.
Customer Reference	:	BBMP/EE/BTP/WO/205/2020-21
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	05-04-22
Type of Mix	:	DBM-Plant (Dense Bituminous Macadam)
Date of Test	:	05-04-22
Weight of Sample	:	5000 Grams

IS Sieve Size (mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Specification Limits as per MORTH specification Table 500-10 (grading -2)
37.5	0	0	0	100	100
26.5	172	172	3.44	96.56	90-100
19	1013	1185	23.70	76.30	71-95
13.2	520	1705	34.10	65.90	56-80
4.75	1150	2855	57.10	42.90	38-54
2.36	690	3545	70.90	29.10	28-42
0.3	1000	4545	90.90	9.10	7-21
0.075	272	4817	96.34	3.66	2-8
PAN	69	4886	0.00	0	0

* The results obtained are satisfactory as per standard requirements.

Note:-
The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

AEE (WRP) SD

CIVIL Pro Sig. Date..... BANGALORE

End of Report

PHYSICAL REQUIREMENTS FOR COARSE AGGREGATE FOR DENSE BITUMINOUS MACADAM

Lab ID : **CP-RW-2021-08-23-34** **Date: 07-04-22**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Improvements to Roads and Drains at Thindlu, Anjaneyaswamy layout Basavasamithi, Virupakshapura and Surrounding areas in ward no 09 (Vidyaranyapura)

Agency : Sri. P Vijaya Babu (M/S Nandi Enterprises), H.No:1504,4th C Main, 2nd Stage, West of Cord Road, Bangalore-560086.

Customer Reference : BBMP/EE/BTP/WO/205/2020-21

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 05-04-22

Type of Mix : DBM (Dense Bituminous Macadam)

Date of Test : 05-04-22

Table 500-6 : Physical Requirements fo Coarse Aggregate for Dense Bituminous Macadam

Property	Test	Result	Specification	Method of Test
Partical Shape	Flakiness Index	15.0	Combined Flakiness & Elongation Index for DBM is Maximum 35%	IS:2386 Part I
	Elongation Index	12.0		
Strength	Aggregate Impact Value	21.0	Maximum 30%	IS:2386 Part IV
Specific gravity	Specific gravity	2.58	Maximum 2.7	IS:2386 Part III
Water Absorption	Water Absorption	0.38	Maximum 2%	IS:2386 Part III

* The results obtained are satisfactory as per standard requirements.

Note:-

The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

FOR CIVIL Pro.

AEE (VRP) SD

CIVIL Pro Sig. ..... Date..... BANGALORE

R.KARTHIK RECHAN
Authorized Signatory
Quallity Manager

End of Report

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

TESTS RESULTS ON STABILITY OF MIX

Lab ID	:	**CP-RW-2021-08-23-34** **Date: 07-04-22**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Improvements to Roads and Drains at Thindlu, Anjaneyaswamy layout Basavasamithi, Virupakshapura and Surrounding areas in ward no 09 (Vidyaranyapura)
Agency	:	Sri. P Vijaya Babu (M/S Nandi Enterprises), H.No:1504,4th C Main, 2nd Stage, West of Cord Road, Bangalore-560086.
Customer Reference	:	BBMP/EE/BTP/WO/205/2020-21
Source of Sample	:	Hot Mix Plant, Bangalore
Sample Condition	:	Satisfactory
Date of Receipt	:	05-04-22
Type of Mix	:	DBM (Dense Bituminous Mecadam)
Date of Test	:	05-04-22

The results of the tests conducted on the Dense Bituminous Macadam mix sample are as follow

Sl.No	Particulars of observations	TEST 1	TEST 2	Secified limits as per MORTH specification table 500-11
1	Marshal Stability at 60°C, KN	11.29	11.82	9KN(Min)
2	Marshal flow at 60°C, mm	3.54	3.87	2-4
3	Percent air Voids	4.56	4.17	3-5
4	Percent Voids in mineral Aggregate(VMA %)	14.54	14.76	13-15
5	Percent Voids filled with Bitumen(VFB %)	68.98	70.28	65-75
6	Density, g/cc	2.42	2.40	–

* The results obtained are satisfactory as per standard requirements.

Note:-

The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

AEE (VRP) SB

FOR CIVIL Pro

CIVIL Pro Sig. Date..... BANGALORE

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

End of Report

TEST REPORT OF AGGEGRATE STRIPPING VALUE OF ROAD AGGRGATE (IS:6241)

Lab ID	:	**CP-RW-2021-08-23-34** **Date: 07-04-22**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Improvements to Roads and Drains at Thindlu, Anjaneyaswamy layout Basavasamithi, Virupakshapura and Surrounding areas in ward no 09 (Vidyaranyapura)
Agency	:	Sri. P Vijaya Babu (M/S Nandi Enterprises), H.No:1504,4th C Main, 2nd Stage, West of Cord Road, Bangalore-560086.
Customer Reference	:	BBMP/EE/BTP/WO/205/2020-21
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	05-04-22
Type of Mix	:	DBM(Dense Bitumnous Macadam)
Date of Test	:	05-04-22

Type of Binder	:	60/70
% of Binder Used	:	5.0%
Weight of Aggregate	:	200.0 gm
Weight of Binder	:	10.0 gm
Temperature of water bath	:	40°C

No of test	Retained Stripping Percentage	Stripping Percentage	Average Retained Stripping Percentage	Secified limits as per MORTH specification table 500-8
1	98.0	2.0	98.2	Minimum Retained Coating 95%
2	98.5	1.5		
3	98.0	2.0		

* The results obtained are satisfactory as per standard requirements.

Note:-
The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

FOR CIVIL Pro.

AEE (VRP) SD

CIVIL Pro Sig. Date..... BANGALORE

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

TEST RESULTS OF BITUMEN BINDAR CONTENT AND GRADATION FOR DBM (IS 2386:(Part 1) 1963 (RA2011)

Lab ID	:	**CP-RW-2021-08-23-34** **Date: 15-04-22**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Improvements to Roads and Drains at Thindlu, Anjaneyaswamy layout Basavasamithi, Virupakshapura and Surrounding areas in ward no 09 (Vidyaranyapura)
Agency	:	Sri. P Vijaya Babu (M/S Nandi Enterprises), H.No:1504,4th C Main, 2nd Stage, West of Cord Road, Bangalore-560086.
Customer Reference	:	BBMP/EE/BTP/WO/205/2020-21
Source of Sample	:	Sample supplied by Agency
Date of Receipt	:	13-04-22
Type of Mix	:	DBM (Dense Bituminous Macadam)
Date of Test	:	13-04-22

Sl.no	Description	Index	Trail 1	Trail 2
1	Weight of the Sample	A	500	500
2	Weight of the sample After extraction	B	476	477
3	Bitumen percentage	$\frac{A-B}{A} \times 100$	4.8	4.6
4	Average percentage	%	4.7	

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

AEE (VRP) SD

CIVIL Pro Sig. Date..... BANGALORE

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

Lab ID : **CP-RW-2021-08-23-34** **Date: 15-04-22**

AFTER EXTRACTION(Trail-1)

Weight of Sample(gm) : 476

IS Sieve Size(mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Specification Limits as per MORTH specification Table 500-10(grading -2)
37.5	0	0	0.0	100.0	100
26.5	35	35	7.4	92.6	90-100
19	47	82	17.2	82.8	71-95
13.2	47	129	27.0	73.0	56-80
4.75	150	279	58.5	41.5	38-54
2.36	50	329	69.0	31.0	28-42
0.3	55	384	80.6	19.4	7-21
0.075	65	449	94.2	5.8	2-8

AFTER EXTRACTION(Trail-2)

Weight of Sample(gm) : 477

IS Sieve Size(mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Specification Limits as per MORTH specification Table 500-10(grading -2)
37.5	0	0	0.0	100.0	100
26.5	35	35	7.3	92.7	90-100
19	47	82	17.2	82.8	71-95
13.2	47	129	26.9	73.1	56-80
4.75	150	279	58.4	41.6	38-54
2.36	50	329	68.9	31.1	28-42
0.3	55	384	80.4	19.6	7-21
0.075	65	449	94.0	6.0	2-8

* The results obtained are satisfactory as per standard requirements.

Note:-
The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

FOR CIVIL Pro.

CIVIL Pro Sig. ..... Date..... BANGALORE

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

AEE (VRP) SD

End of Report

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

TEST RESULTS OF GRADATION FOR BC
IS 2386 (Part 1) 1963 (RA 2007)

Lab ID	:	**CP-RW-2021-08-23-34** **Date: 11-04-22**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Improvements to Roads and Drains at Thindlu, Anjaneyaswamy layout Basavasamithi, Virupakshapura and Surrounding areas in ward no 09 (Vidyaranyapura)
Agency	:	Sri. P Vijaya Babu (M/S Nandi Enterprises), H.No:1504,4th C Main, 2nd Stage, West of Cord Road, Bangalore-560086.
Customer Reference	:	BBMP/EE/BTP/WO/205/2020-21
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	09-04-22
Type of Mix	:	BC-Plant (Bituminous Concrete)
Date of Test	:	09-04-22
Oven Dry Weight	:	5000 Grams

IS Sieve Size (mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Secified limits as per MORTH specification table 500-17(grading-2)
19	0	0	0.0	100.0	100
13.2	89	89	1.8	98.2	90-100
9.5	702	791	15.8	84.2	70-88
4.75	895	1686	33.7	66.3	53-71
2.36	587	2273	45.5	54.5	42-58
1.18	492	2765	55.3	44.7	34-48
0.6	503	3268	65.4	34.6	26-38
0.3	528	3796	75.9	24.1	18-28
0.15	458	4254	85.1	14.9	12-20
0.075	350	4604	92.1	7.9	4-10
PAN	396	5000	100	0.0	0

* The results obtained are satisfactory as per standard requirements.

Note:-
The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

AE (VRP) SD

CIVIL Pro Sig. Date..... BANGALORE

FOR CIVIL Pro,
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

End of Report

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

TEST REPORT OF AGGEGRATE STRIPPING VALUE OF ROAD AGGRGATE (IS:6241)

Lab ID	:	**CP-RW-2021-08-23-34** **Date: 11-04-22**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division. BBMP. Bangalore.
Project Name	:	Improvements to Roads and Drains at Thindlu, Anjaneyaswamy layout Basavasamithi, Virupakshapura and Surrounding areas in ward no 09 (Vidyaranyapura)
Agency	:	Sri. P Vijaya Babu (M/S Nandi Enterprises), H.No:1504,4th C Main, 2nd Stage, West of Cord Road, Bangalore-560086.
Customer Reference	:	BBMP/EE/BTP/WO/205/2020-21
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	09-04-22
Type of Mix	:	BC(Bitumenous Concrete)
Date of Test	:	09-04-22

Type of Binder	:	60/70
% of Binder Used	:	5.0%
Weight of Aggregate	:	200.0 gm
Weight of Binder	:	10.0 gm
Temperature of water bath	:	40°C

No of test	Retained Stripping Percentage	Stripping Percentage	Average Retained Stripping Percentage	Secified limits as per MORTH specification table 500-8
1	98.5	1.5	98.3	Minimum Retained Coating 95%
2	98.5	1.5		
3	98.0	2.0		

* The results obtained are satisfactory as per standard requirements.

Note:-
The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

FOR CIVIL Pro.

AEE (VRP) SD

CIVIL Pro Sig. Date..... BANGALORE

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

PHYSICAL REQUIREMENTS FOR COARSE AGGREGATE FOR BITUMINOUS CONCRETE

Lab ID : **CP-RW-2021-08-23-34** **Date: 11-04-22**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Improvements to Roads and Drains at Thindlu, Anjaneyaswamy layout Basavasamithi, Virupakshapura and Surrounding areas in ward no 09 (Vidyaranyapura)

Agency : Sri. P Vijaya Babu (M/S Nandi Enterprises), H.No:1504,4th C Main, 2nd Stage, West of Cord Road, Bangalore-560086.

Customer Reference : BBMP/EE/BTP/WO/205/2020-21

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 09-04-22

Type of Mix : BC (Bituminous Concrete)

Date of Test : 09-04-22

Table 500-16 : Physical Requirements fo Coarse Aggregate for Bituminous Concrete

Property	Test	Result	Specification	Method of Test
Partical Shape	Flakiness Index	12.4	Combined Flakiness & Elongation Index for BC is Maximum 35%	IS:2386 Part I
	Elongation Index	11.8		
Strength	Aggregate Impact Value	22.1	Maximum 24%	IS:2386 Part IV
Specific gravity	Specific gravity	2.68	Maximum 2.7	IS:2386 Part III
Water Absorption	Water Absorption	0.21	Maximum 2%	IS:2386 Part III

* The results obtained are satisfactory as per standard requirements.

Note:-

The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

FOR CIVIL Pro.

CIVIL Pro Sig. Date BANGALORE

R KARTHIK RECHAN
Authorized Signatory
Quallity Manager

AEE (VRP) SD

End of Report

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

TESTS RESULTS ON STABILITY OF MIX

Lab ID	:	**CP-RW-2021-08-23-34** **Date: 11-04-22**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Improvements to Roads and Drains at Thindlu, Anjaneyaswamy layout Basavasamithi, Virupakshapura and Surrounding areas in ward no 09 (Vidyaranyapura)
Agency	:	Sri. P Vijaya Babu (M/S Nandi Enterprises), H.No:1504,4th C Main, 2nd Stage, West of Cord Road, Bangalore-560086.
Customer Reference	:	BBMP/EE/BTP/WO/205/2020-21
Source of Sample	:	Hot Mix Plant, Bangalore
Sample Condition	:	Satisfactory
Date of Receipt	:	09-04-22
Type of Mix	:	BC (Bituminous Concrete)
Date of Test	:	09-04-22

The results of the tests conducted on the Bituminous Concrete mix sample are as follow

Sl.No	Particulars of observations	TEST 1	TEST 2	Secified limits as per MORTH specification table 500-11
1	Marshal Stability at 60°C, KN	11.14	11.13	10KN(min)
2	Marshal flow at 60°C, mm	3.52	3.51	2-4
3	Percent air Voids	4.82	4.83	3-5
4	Percent Voids in mineral Aggregate(VMA %)	14.28	14.26	13-15
5	Percent Voids filled with Bitumen(VFB %)	71.87	71.63	65-75
6	Density, g/cc	2.25	2.26	–

* The results obtained are satisfactory as per standard requirements.

Note:-

The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

AEE (VRP) SD

CIVIL Pro Sig. Date..... BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

End of Report

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

TEST RESULTS OF BITUMEN BINDAR CONTENT AND GRADATION FOR BC
IS 2386 (Part 1) 1963 (RA 2011)

Lab ID : **CP-RW-2021-08-23-34** **Date: 16-04-22**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Improvements to Roads and Drains at Thindlu, Anjaneyaswamy layout Basavasamithi, Virupakshapura and Surrounding areas in ward no 09 (Vidyaranyapura)

Agency : Sri. P Vijaya Babu (M/S Nandi Enterprises), H.No:1504,4th C Main, 2nd Stage, West of Cord Road, Bangalore-560086.

Customer Reference : BBMP/EE/BTP/WO/205/2020-21

Source of Sample : Sample supplied by Agency

Date of Receipt : 14-04-22

Type of Mix : BC (Bituminous Concrete)

Date of Test : 14-04-22

Sl.no	Description	Index	Trail 1	Trail 2
1	Weight of the Sample	A	500	500
2	Weight of the sample After extraction	B	472	471
3	Bitumen percentage	$\frac{A-B}{A} \times 100$	5.60	5.80
4	Average percentage	%	5.7	

FOR CIVIL Pro.

CIVIL Pro Sig. Date..... BANGALORE

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

AEE (VRP) SD

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

Lab ID : CP-RW-2021-08-23-34

Date: 16-04-22

AFTER EXTRACTION - Trail-1

Total Weight of the Sample(gm) : 472

IS Sieve Size (mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Secified limits as per MORTH specification table 500-23(grading-2)
19	0	0	0.0	100.0	100
13.2	15	15	3.2	96.8	90-100
9.5	62	77	16.3	83.7	70-88
4.75	112	189	40.0	60.0	53-71
2.36	80	269	57.0	43.0	42-58
1.18	29	298	63.1	36.9	34-48
0.6	11	309	65.5	34.5	26-38
0.3	46	355	75.2	24.8	18-28
0.15	45	400	84.7	15.3	12-20
0.075	40	440	93.2	6.8	4-10

AFTER EXTRACTION - Trail-2

Total Weight of the Sample(gm) : 471

IS Sieve Size (mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Secified limits as per MORTH specification table 500-23(grading-2)
19	0	0	0.0	100.0	100
13.2	15	15	3.2	96.8	90-100
9.5	62	77	16.3	83.7	70-88
4.75	112	189	40.1	59.9	53-71
2.36	80	269	57.1	42.9	42-58
1.18	29	298	63.3	36.7	34-48
0.6	11	309	65.6	34.4	26-38
0.3	46	355	75.4	24.6	18-28
0.15	45	400	84.9	15.1	12-20
0.075	40	440	93.4	6.6	4-10

* The results obtained are satisfactory as per standard requirements.

Note:-

The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

CIVIL Pro Sig. ..... Date..... BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

AEE (VRP) SD

End of Report

Format No: CP/TF/01

TEST REPORT ON BITUMEN

Lab ID	:	**CP-RW-2021-08-23-34** **Date: 26-03-22**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Improvements to Roads and Drains at Thindlu, Anjaneyaswamy layout Basavasamithi, Virupakshapura and Surrounding areas in ward no 09 (Vidyaranyapura)
Agency	:	Sri. P Vijaya Babu (M/S Nandi Enterprises), H.No:1504,4th C Main, 2nd Stage, West of Cord Road, Bangalore-560086.
Customer's Reference	:	BBMP/EE/BTP/WO/205/2020-21
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	24-03-22
Sample Type	:	Bitumen
Reference to BIS codes	:	IS: 1201-1220(1978) (Reaffirmed-2004)
Date of Test	:	24-03-22

Test Results

Sl.no	Name of Test	Result	Requirements as per IS:73-2013
1	Penetration at 25°C , in 1/10th mm	**64**	60 to 70
2	Softening Point, °C	**51.2**	Min. 40°C
3	Ductility, cm	**98**	Min. 75cm
4	Flash point, °C	**245**	Min. 220°C
	Fire point, °C	**272**	

* The results obtained are satisfactory as per standard requirements.

Note:-

The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

FOR CIVIL Pro.

CIVIL Pro Sig. Date BANGALORE

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

AEE (VRP) SD

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

DETERMINATION OF RATE OF SPREAD TACK COAT

Lab ID	:	**CP-RW-2021-08-23-34** **Date: 16-04-22**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Improvements to Roads and Drains at Thindlu, Anjaneyaswamy layout Basavasamithi, Virupakshapura and Surrounding areas in ward no 09 (Vidyaranyapura)
Agency	:	Sri. P Vijaya Babu (M/S Nandi Enterprises), H.No:1504,4th C Main, 2nd Stage, West of Cord Road, Bangalore-560086.
Customer Reference	:	BBMP/EE/BTP/WO/205/2020-21
Sample Condition	:	Satisfactory
Date of Receipt	:	14-04-22
Type of Mix	:	Tack coat
Date of Test	:	14-04-22

Sl.No	Determination	Unit	TEST 1	TEST 2
1	Size of Plate (mxm)	Mt	0.30 x .30	0.30 x .30
2	Area of Plate (a)	Sq.mtr	0.09	0.09
3	Initial Wt of empty Plate (b)	Kg	0.78	0.748
4	Final weight of plate after application of tack Coat (c)	Kg	0.803	0.771
5	Weight of tack Coat (d=c-b)	Kg	0.023	0.023
6	Rate of spread of tack coat	Kg/sq.m	0.256	0.256
7	Average	Kg/sq.m	0.256	
8	Specified Limit	Kg/sq.m	0.250 Kg/sq.m	

* The results obtained are satisfactory as per standard requirements.

Note:-

The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

FOR CIVIL Pro.

CIVIL PRO Sig. Date..... BANGALORE

R.KARTHIK RECHAN
Authorized Signatory
Quality Manager

Page 1/1
*End of Report

AEE (VRP) SD

Format No: CP/TF/01

TEST REPORT OF PHYSICAL PROPERTIES OF CEMENT - 53 Grade

Lab ID	:	**CP-2021-08-23-34** **Date: 08-03-21**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Improvements to Roads and Drains at Thindlu, Anjaneyaswamy layout Basavasamithi, Virupakshapura and Surrounding areas in ward no 09 (Vidyaranyapura)
Agency	:	Sri. P Vijaya Babu (M/S Nandi Enterprises), H.No:1504,4th C Main, 2nd Stage, West of Cord Road, Bangalore-560086.
Customer's Reference	:	BBMP/EE/BTP/WO/205/2020-21
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	05-03-21
Sample Type	:	Birla Super 53grade
Reference to BIS codes	:	IS 12269 : 2013, 53 Grade Ordinary Portland cement Specification , IS 4031 (Part 1,2 3,4,5, 6,11):1988 IS 4031 Part 1 DETERMINATION OF FINENESS BY DRY SIEVING, Clause 4.4 IS 4031 Part 2, Determination of Fineness by Blaine Air Permeability Method, Clause 5 IS 4031 Part 3, Determination of Soundness, Clause 5,Clause 6 IS 4031 Part 4, Determination of Consistency of Standard Cement Paste, Clause 5 IS 4031 Part 5, Determination of Initial & Final Setting Time, Clause 5 IS 4031 Part 11,DETERMINATION OF DENSITY , Clause 6
Date of test	:	06-03-21
Environmental Conditions during test	:	Temperature: 26°C Humidity: 72%

Sl.No.	Physical properties	Results	Requirement as per IS 12269: 2013
1	Fineness by dry sieving (%)	2.55	_
2	Finess by Air permeablity method (m^2/kg,Min)	287.5	225m^2/kg, Min
3	Density (gm/cc)	3.12	_
4	Standard Consistency (%)	28.5%	Not specified
5	Initial Setting time	155 minutes	Not less than 30 minutes
6	Final Setting time	260 minutes	Not more than 600 minutes
7	Soundness (Le Chatelier's Method)	2mm	Not more than 10 mm

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.

All information furnished by Customer/Representative

Any correction in the report will make this report invalid

This report without prior written approval should not be reproduced or published in full or part.

Samples will be disposed after 30 days from the date of issue of test certificate

AEE (VRP) SD

FOR CIVIL Pro.

CIVIL Pro Sig..... Date..... BANGALORE

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT OF PHYSICAL PROPERTIES OF CEMENT - 53 Grade

Lab ID	:	**CP-2021-08-23-34** **Date: 03-04-21**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Improvements to Roads and Drains at Thindlu, Anjaneyaswamy layout Basavasamithi, Virupakshapura and Surrounding areas in ward no 09 (Vidyaranyapura)
Agency	:	Sri. P Vijaya Babu (M/S Nandi Enterprises), H.No:1504,4th C Main, 2nd Stage, West of Cord Road, Bangalore-560086.
Customer's Reference	:	BBMP/EE/BTP/WO/205/2020-21
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	05-03-21
Sample Type	:	Birla Super 53grade
Reference to BIS codes	:	IS 12269 : 2013, 53 Grade Ordinary Portland cement Specification , IS 4031 Part 4, Determination of Consistency of Standard Cement Paste, Clause 5 IS 4031 Part 6, Determination of Compressive Strength, Clause 6
Date of test	:	06-03-21
Environmental Conditions during test	:	Temperature: 26°C Humidity: 72%

Compressive Strength

Sl.No.	Physical properties	Results	Requirement as per IS 12269: 2013
1	3 Days	28.5N/mm^2	Not less than 27 N/mm^2
2	7 Days	39.0N/mm^2	Not less than 37 N/mm^2
3	28 Days	58.5N/mm^2	Not less than 53 N/mm^2

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

AEE (VRP) SD

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID	:	**CP-2021-08-23-34** **Date: 08-03-21**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Improvements to Roads and Drains at Thindlu, Anjaneyaswamy layout Basavasamithi, Virupakshapura and Surrounding areas in ward no 09 (Vidyaranyapura)
Agency	:	Sri. P Vijaya Babu (M/S Nandi Enterprises), H.No:1504,4th C Main, 2nd Stage, West of Cord Road, Bangalore-560086.
Customer's Reference	:	BBMP/EE/BTP/WO/205/2020-21
Source of Sample	:	Sample supplied by Agency
Sample condition	:	Satisfactory
Date of Receipt	:	05-03-21
Sample Type	:	40mm down size coarse aggregate
Reference to BIS codes	:	IS: 383:2016 (Specification for Coarse and fine Aggregates) IS: 2386 :1963(Part - 1,3,4) RA2011 IS 2386 Part 1: Particle Size and Shape IS 2386 Part 3: Specific gravity, Density, Voids,Water Absorption IS 2386 Part 4: Mechanical Properties
Date of test	:	05-03-21

SIEVE ANALYSIS (PARTICLE SIZE DISTRIBUTION) OF 40MM DOWN COARSE AGGREGATE:

Total weight taken : 15000 grams

Sample No.	Sieve No.	Weight Retained in gms	Cumulative Weight Retained in gms	% Cumulative Weight Retained	% Passing	Required as per IS 383:2016
1	80 mm	0	0	0.0	100	100
2	40 mm	423	423	2.8	97.2	90-100
3	20 mm	5852	6275	41.8	58.2	30-70
4	10 mm	4232	10507	70.0	30.0	10-35
5	4.75 mm	4225	14732	98.2	1.8	0-5
6	Pan	268	15000	100.0	0	---

AEE (VRP) SD

CIVIL Pro Sig..... Date..... BANGALORE

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID : **CP-2021-08-23-34** **Date: 08-03-21**

PHYSICAL PROPERTIES

Sl.no	Tests	Result	Requirements as per IS:383-2016
1	Flakiness Index(%)	12.3	Combined Flakiness & Elongation Index Shall not Exceed 40% for Uncrushed & Crushed Aggregate
2	Elongation Index(%)	11.5	
3	Specific Gravity	2.68	_
4	Bulk Density(Loose) (Kg/l)	1.56	_
5	Bulk Density(Compacted) (Kg/l)	1.59	_
6	Water Absorption(%)	0.21	_

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

AEE (VRP) SD

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID	:	**CP-2021-08-23-34** **Date: 08-03-21**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Improvements to Roads and Drains at Thindlu, Anjaneyaswamy layout Basavasamithi, Virupakshapura and Surrounding areas in ward no 09 (Vidyaranyapura)
Agency	:	Sri. P Vijaya Babu (M/S Nandi Enterprises), H.No:1504,4th C Main, 2nd Stage, West of Cord Road, Bangalore-560086.
Customer Reference	:	BBMP/EE/BTP/WO/205/2020-21
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	05-03-21
Sample Type/ Size	:	20mm down size coarse aggregate
Reference to BIS codes	:	IS: 383:2016 (Specification for Coarse and fine Aggregates) IS: 2386 :1963(Part - 1,3,4) RA2011 IS 2386 Part 1: Particle Size and Shape IS 2386 Part 3: Specific gravity, Density, Voids,Water Absorption IS 2386 Part 4: Mechanical Properties
Date of test	:	05-03-21

SIEVE ANALYSIS (PARTICLE SIZE DISTRIBUTION) OF 20MM DOWN COARSE AGGREGATE:

Total weight taken : 5000 grams

Sample No.	Sieve No.	Weight Retained in gms	Cumulative Weight Retained in gms	% Cumulative Weight Retained	% Passing	Required as per IS 383:2016
1	40 mm	0	0	0	100	100
2	20 mm	255	255	5.1	94.9	90-100
3	10 mm	2789	3044	60.9	39.1	25-55
4	4.75 mm	1545	4589	91.8	8.2	0-10
5	Pan	411	5000	100	0	_

AEE (VRP) SD

CIVIL Pro Sig..... Date..... BANGALORE

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID : **CP-2021-08-23-34** **Date: 08-03-21**

PHYSICAL PROPERTIES

Sl.no	Tests	Result	Requirements as per IS:383-2016
1	Flakiness Index(%)	13.2	Combined Flakiness & Elongation Index Shall not Exceed 40% for Uncrushed & Crushed Aggregate
2	Elongation Index(%)	12.4	
3	Specific Gravity	2.65	_
4	Bulk Density(Loose) (Kg/l)	1.53	_
5	Bulk Density(Compacted) (Kg/l)	1.55	_
6	Water Absorption(%)	0.22	_
7	Aggregate crushing Value(%)	24.1	Max 30% for Aggregates to be used in concrete for wearing Surface, In case Aggregate Crushing Value Exceeds 30% then the test for ten percent fines should be conducted for Aggregates to be used in concrete other than for wearing Surface.
8	Aggregate Impact Value(%)	23.8	30% for Aggregates to be used in concrete for wearing Surface, 45% for Aggregates to be used in concrete other than for wearing Surface.

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

AEE (VRP) SD

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signature
Quality Manager

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

Format No: CP/TF/01

TEST REPORT OF FINE AGGREGATE

Lab ID : **CP-2021-08-23-34** **Date: 08-03-21**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Improvements to Roads and Drains at Thindlu, Anjaneyaswamy layout Basavasamithi, Virupakshapura and Surrounding areas in ward no 09 (Vidyaranyapura)

Agency : Sri. P Vijaya Babu (M/S Nandi Enterprises), H.No:1504,4th C Main, 2nd Stage, West of Cord Road, Bangalore-560086.

Customer's Reference : BBMP/EE/BTP/WO/205/2020-21

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 05-03-21

Sample Type : Fine Aggregate

Reference to BIS codes : IS 383 : 2016 (Specification for Coarse and fine Aggregates)
IS: 2386 :1963(Part - 1, 3) RA2012
IS 2386 Part 1: Particle Size and Shape
IS 2386 Part 3: Specific gravity, Density, Voids,Water Absorption

Date of test : 05-03-21

Total weight taken : 1000 grams

Sl.no	Sieve Size	Weight Retained (gms)	Cumulative Weight Retained (gms)	% Cumulative Weight Retained	% Passing	Requirement as per IS 383:2016			
						Grading Zone I	Grading Zone II	Grading Zone III	Grading Zone IV
1	10 mm	0	0	0.0	100.0	100	100	100	100
2	4.75 mm	27	27	2.7	97.3	90-100	90-100	90-100	95-100
3	2.36 mm	55	82	8.2	91.8	60-95	75-100	85-100	95-100
4	1.18 mm	239	321	32.1	67.9	30-70	55-90	75-100	90-100
5	600 micron	205	526	52.6	47.4	15-34	35-59	60-79	80-100
6	300 micron	203	729	72.9	27.1	5-20	8-30	12-40	15-50
7	150 micron	191	920	92.0	8.0	0-10	0-10	0-10	0-15
8	Pan	80	1000	100.0	0.0	---	---	---	---

Result :The tested Sample Conforms to Grading Zone II

AEE (VRP) SD

CIVIL Pro Sig..... Date..... BANGALORE

TEST REPORT OF FINE AGGREGATE

Lab ID : **CP-2021-08-23-34** **Date: 08-03-21**

PHYSICAL PROPERTIES

Sl.no	Tests	Result	Requirements as per IS 383:2016
1	Water Absorption(%)	1.5	_
2	Specific Gravity	2.59	_
3	Material finer than 75 micron(%)	6.9	Uncrushed fine Aggregate Max 3%, Crushed Fine aggregate Max 15%, Mixed Fine aggregate Max 12%, Manufactured Fine aggregate Max 10%

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

FOR CIVIL Pro.

CIVIL Pro Sig..... Date..... BANGALORE

R.KARTHIK RECHAN
Authorized Signatory
Quality Manager

AEE (VRP) SD

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

Format No: CP/TF/01

TEST REPORT OF PRECAST COVER SLAB

Lab ID	:	**CP-2021-08-23-34** **Date: 17-03-21**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Improvements to Roads and Drains at Thindlu, Anjaneyaswamy layout Basavasamithi, Virupakshapura and Surrounding areas in ward no 09 (Vidyaranyapura)
Agency	:	Sri. P Vijaya Babu (M/S Nandi Enterprises), H.No:1504,4th C Main, 2nd Stage, West of Cord Road, Bangalore-560086.
Customer's Reference	:	BBMP/EE/BTP/WO/205/2020-21
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	13-03-21
Sample Type /Size	:	Precast Cover Slab (100mm)
Reference to BIS codes	:	IS: 516 - 1959 Methods of Tests for Strength of Concrete
Date of test	:	13-03-21

Sl. No.	Identification Mark	Diameter of the core	Height of the core	Weight of the core	Area	Failure Load	Core Compressive strength	Corrected Cylinder Compressive strength	Equivalent Cube Compressive strength
		(mm)	(mm)	(kg)	(Sq.mm)	(KN)	(N/mm^2)	(N/mm^2)	(N/mm^2)
1	Cover Slab-1	75.51	100.48	1.116	4477	76.8	17.2	16.0	19.9
2	Cover Slab-2	75.49	100.52	1.122	4475	76.7	17.1	15.9	19.9
3	Cover Slab-3	75.50	100.51	1.118	4476	76.1	17.0	15.8	19.8

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

AEE (VRP) SD

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE KERB STONE

Lab ID	:	**CP-2021-08-23-34** **Date: 22-03-21**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Improvements to Roads and Drains at Thindlu, Anjaneyaswamy layout Basavasamithi, Virupakshapura and Surrounding areas in ward no 09 (Vidyaranyapura)
Agency	:	Sri. P Vijaya Babu (M/S Nandi Enterprises), H.No:1504,4th C Main, 2nd Stage, West of Cord Road, Bangalore-560086.
Customer's Reference	:	BBMP/EE/BTP/WO/205/2020-21
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	18-03-21
Sample Type /Size	:	CC Kerb Stone/ 450*165*400mm
Reference to BIS codes	:	IS: 516 - 1959 Methods of Tests for Strength of Concrete
Date of test	:	18-03-21

Sl. No.	Identification Mark	Diameter of the core	Height of the core	Weight of the core	Area	Failure Load	Core Compressive strength	Corrected Cylinder Compressive strength	Equivalent Cube Compressive strength
		(mm)	(mm)	Kg	(Sq.mm)	(KN)	(N/mm2)	(N/mm2)	(N/mm2)
1	A	100.01	165.51	2.864	7854	135.2	17.2	17.2	21.5
2	B	100.03	165.49	2.793	7857	135.9	17.3	17.3	21.6
3	C	100.01	165.50	2.815	7854	133.5	17.0	17.0	21.2

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

AEE (VRP) SD

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

Format No: CP/TF/01

TEST REPORT ON PHYSICAL REQUIREMENTS OF SOLID CONCRETE BLOCKS

Date: 13-03-21

Lab ID	:	**CP-2021-08-23-34**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Improvements to Roads and Drains at Thindlu, Anjaneyaswamy layout Basavasamithi, Virupakshapura and Surrounding areas in ward no 09 (Vidyaranyapura)
Agency	:	Sri. P Vijaya Babu (M/S Nandi Enterprises), H.No:1504,4th C Main, 2nd Stage, West of Cord Road, Bangalore-560086.
Customer's Reference	:	BBMP/EE/BTP/WO/205/2020-21
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	09-03-21
Sample Type/Size	:	Solid concrete blocks size (400X150X200)mm
Reference to BIS codes	:	IS : 2185 (Part 1) : 2005(RA 2010) Concrete Masonry Specification Part 1:Hollow and Solid Concrete Blocks (Dimensions -Annex-B, Clause 9.2 and 10 , Block density Annex -C Clause 9.3 and10, Compressive strength Annex -D Clause 9.4 and 10, Water absorption Annex -E Clause 9.5 and 10)
Date of test	:	09-03-21

BLOCK DENSITY:

Sl. No.	Measurement of overall Dimensions of Individual Blocks			Overall Volume of the Block in Cubic Centimetres	Weight of Oven Dried Block in Kilograms to the nearest 10 Gram	Block Density in Kg/cum*10^6	Avg.Block Density in (Kg/cum)	As per IS 2185(Part 1) :2005 (RA 2010)
	Length	Breadth	Height					
	mm	mm	mm	(Cm^3)	Kg	Kg/m^3	Kg/m^3	
1	405	151	202	12353	21.812	1765.7	1836.8	Not less than 1800Kg/m^3
2	404	153	202	12486	23.551	1886.2		
3	405	150	202	12272	22.805	1858.4		

WATER ABSORPTION:

Sl. No.	Wet weight after water absorption	Dry weight (Oven dry)	Water Absorption	Avg.Water Absorption	As per IS 2185(Part 1):2005 (RA 2010)
	kg	kg	%	%	
1	33.91	32.25	4.89	4.25	Shall not be more than 10% by mass
2	33.57	32.14	4.28		
3	33.44	32.24	3.59		

AEE (VRP) SD

CIVIL Pro Sig..... Date..... BANGALORE

Lab ID : **CP-2021-08-23-34** **Date: 13-03-21**

DIMENSION ANALYSIS

Sl.no	Length mm	Breadth mm	Height mm	Requirement as per IS 2185(Part 1):2005
1	401	152	203	**Length : ± 5mm** **Breadth : ± 3mm** **Height : ± 3mm**
2	400	152	201	
3	403	151	203	
4	400	150	203	
5	403	152	201	
6	399	151	200	
7	402	152	201	
8	404	152	201	
9	404	151	202	
10	403	151	201	
11	399	152	202	
12	402	153	202	
13	402	152	203	
14	401	150	199	
15	403	149	199	
16	404	152	201	
17	401	149	203	
18	403	150	200	
19	402	150	202	
20	403	152	201	
Average of 20	**402**	**151**	**201**	

AEE (VRP) SD

CIVIL Pro Sig..... Date..... BANGALORE

Lab ID : CP-2021-08-23-34 Date: 13-03-21

COMPRESSIVE STRENGTH:

Sl. No.	Size of solid block		Area	Failure Load	Compressive strength	Average Compressive strength
	Length	Breadth				
	mm	mm	(mm^2)	(KN)	N/mm^2	(N/mm^2)
1	400	152	60653	282.1	4.7	4.7
2	400	152	60813	285.0	4.7	
3	403	151	60703	290.0	4.8	
4	400	150	60079	282.5	4.7	
5	403	152	61242	290.0	4.7	
6	399	151	60240	288.9	4.8	
7	402	152	61137	282.0	4.6	
8	404	152	61335	284.2	4.6	

As per IS Requirements (Table 2, Clause 5.1, 5.2 and 9.4)

Compressive strength		
Grade	**Minimum average**	**Minimum Individual units.**
C (5.0)	5.00 N/mm^2	4.00 N/mm^2
C (4.0)	4.00 N/mm^2	3.20 N/mm^2

* The Results Obtained are Satisfactory as per Standard Requirements

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

AEE (VRP) SD

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2021-08-23-34** **Date: 08/04/2021**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Improvements to Roads and Drains at Thindlu, Anjaneyaswamy layout Basavasamithi, Virupakshapura and Surrounding areas in ward no 09 (Vidyaranyapura)

Agency : Sri. P Vijaya Babu (M/S Nandi Enterprises), H.No:1504,4th C Main, 2nd Stage, West of Cord Road, Bangalore-560086.

Customer's Reference : BBMP/EE/BTP/WO/205/2020-21

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 03-04-21

Customer ID : PCC

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M15 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 08/04/2021

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	PCC	M15	01/04/2021	08/04/2021	150.33 X 151.57 X 149.02	22785	**8.341**	287.1	12.6	12.5
2	PCC	M15	01/04/2021	08/04/2021	150.03 X 151.43 X 150.92	22719	**8.870**	272.7	12.0	
3	PCC	M15	01/04/2021	08/04/2021	150.58 X 149.57 X 149.36	22522	**8.998**	289.9	12.9	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

AEE (VRP) SD

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Date: 29/04/2021

Lab ID	:	**CP-2021-08-23-34**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Improvements to Roads and Drains at Thindlu, Anjaneyaswamy layout Basavasamithi, Virupakshapura and Surrounding areas in ward no 09 (Vidyaranyapura)
Agency	:	Sri. P Vijaya Babu (M/S Nandi Enterprises), H.No:1504,4th C Main, 2nd Stage, West of Cord Road, Bangalore-560086.
Customer's Reference	:	BBMP/EE/BTP/WO/205/2020-21
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	03-04-21
Customer ID	:	PCC
Sample Type /Size	:	150X150X150 mm
Sample grade/Age	:	M15 / 28 Days Compressive Strength
Reference to BIS codes	:	IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5
Date of test	:	29/04/2021

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	PCC	M15	01/04/2021	29/04/2021	151.38 X 149.01 X 151.63	22558	**9.072**	390.5	17.3	17.5
2	PCC	M15	01/04/2021	29/04/2021	150.64 X 151.43 X 149.33	22811	**8.900**	395.3	17.3	
3	PCC	M15	01/04/2021	29/04/2021	149.74 X 151.98 X 151.50	22759	**8.679**	408.2	17.9	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

AEE (VRP) SD

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2021-08-23-34** **Date: 08/04/2021**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Improvements to Roads and Drains at Thindlu, Anjaneyaswamy layout Basavasamithi, Virupakshapura and Surrounding areas in ward no 09 (Vidyaranyapura)

Agency : Sri. P Vijaya Babu (M/S Nandi Enterprises), H.No:1504,4th C Main, 2nd Stage, West of Cord Road, Bangalore-560086.

Customer's Reference : BBMP/EE/BTP/WO/205/2020-21

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 03-04-21

Customer ID : PCC

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M15 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 08/04/2021

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	PCC	M15	01/04/2021	08/04/2021	149.77 X 150.37 X 150.97	22521	**8.512**	285.8	12.7	12.5
2	PCC	M15	01/04/2021	08/04/2021	151.43 X 150.72 X 149.19	22823	**8.578**	278.1	12.2	
3	PCC	M15	01/04/2021	08/04/2021	150.15 X 150.40 X 151.93	22583	**8.266**	287.3	12.7	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

AEE (VRP) SD

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2021-08-23-34** **Date: 29/04/2021**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Improvements to Roads and Drains at Thindlu, Anjaneyaswamy layout Basavasamithi, Virupakshapura and Surrounding areas in ward no 09 (Vidyaranyapura)

Agency : Sri. P Vijaya Babu (M/S Nandi Enterprises), H.No:1504,4th C Main, 2nd Stage, West of Cord Road, Bangalore-560086.

Customer's Reference : BBMP/EE/BTP/WO/205/2020-21

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 03-04-21

Customer ID : PCC

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M15 / 28 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 29/04/2021

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	PCC	M15	01/04/2021	29/04/2021	149.27 X 150.76 X 151.68	22505	**8.103**	384.2	17.1	17.4
2	PCC	M15	01/04/2021	29/04/2021	150.66 X 150.69 X 149.57	22702	**8.466**	407.4	17.9	
3	PCC	M15	01/04/2021	29/04/2021	149.10 X 150.17 X 150.90	22391	**8.822**	381.9	17.1	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

AEE (VRP) SD

FOR CIVIL Pro.

CIVIL Pro Sig..... Date..... BANGALORE

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2021-08-23-34** **Date: 08/04/2021**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Improvements to Roads and Drains at Thindlu, Anjaneyaswamy layout Basavasamithi, Virupakshapura and Surrounding areas in ward no 09 (Vidyaranyapura)

Agency : Sri. P Vijaya Babu (M/S Nandi Enterprises), H.No:1504,4th C Main, 2nd Stage, West of Cord Road, Bangalore-560086.

Customer's Reference : BBMP/EE/BTP/WO/205/2020-21

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 03-04-21

Customer ID : PCC

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M15 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 08/04/2021

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	PCC	M15	01/04/2021	08/04/2021	151.44 X 151.10 X 151.55	22882	**8.638**	280.2	12.2	12.3
2	PCC	M15	01/04/2021	08/04/2021	150.84 X 149.66 X 150.93	22574	**8.619**	279.7	12.4	
3	PCC	M15	01/04/2021	08/04/2021	149.49 X 151.56 X 149.36	22657	**8.897**	278.0	12.3	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested

All information furnished by Customer/Representative

Any correction in the report will make this report invalid

This report without prior written approval should not be reproduced or published in full or part.

Samples will be disposed after 30 days from the date of issue of test certificate

AEE (VRP) SD

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2021-08-23-34** **Date: 29/04/2021**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Improvements to Roads and Drains at Thindlu, Anjaneyaswamy layout Basavasamithi, Virupakshapura and Surrounding areas in ward no 09 (Vidyaranyapura)

Agency : Sri. P Vijaya Babu (M/S Nandi Enterprises), H.No:1504,4th C Main, 2nd Stage, West of Cord Road, Bangalore-560086.

Customer's Reference : BBMP/EE/BTP/WO/205/2020-21

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 03-04-21

Customer ID : PCC

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M15 / 28 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 29/04/2021

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	PCC	M15	01/04/2021	29/04/2021	151.76 X 151.66 X 151.51	23015	**8.330**	397.3	17.3	17.4
2	PCC	M15	01/04/2021	29/04/2021	150.72 X 149.87 X 149.03	22589	**8.875**	390.3	17.3	
3	PCC	M15	01/04/2021	29/04/2021	149.38 X 150.43 X 149.03	22472	**8.331**	396.0	17.6	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

AEE (VRP) SD

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2021-08-23-34** **Date: 12/04/2021**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Improvements to Roads and Drains at Thindlu, Anjaneyaswamy layout Basavasamithi, Virupakshapura and Surrounding areas in ward no 09 (Vidyaranyapura)

Agency : Sri. P Vijaya Babu (M/S Nandi Enterprises), H.No:1504,4th C Main, 2nd Stage, West of Cord Road, Bangalore-560086.

Customer's Reference : BBMP/EE/BTP/WO/205/2020-21

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 07-04-21

Customer ID : PCC

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M15 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 12/04/2021

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	PCC	M15	05/04/2021	12/04/2021	150.19 X 150.09 X 151.61	22542	**8.515**	277.9	12.3	12.5
2	PCC	M15	05/04/2021	12/04/2021	149.63 X 149.88 X 150.05	22426	**8.824**	278.1	12.4	
3	PCC	M15	05/04/2021	12/04/2021	150.08 X 150.21 X 150.69	22543	**9.011**	286.3	12.7	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

AEE (VRP) SD

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID	:	**CP-2021-08-23-34** **Date: 03/05/2021**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Improvements to Roads and Drains at Thindlu, Anjaneyaswamy layout Basavasamithi, Virupakshapura and Surrounding areas in ward no 09 (Vidyaranyapura)
Agency	:	Sri. P Vijaya Babu (M/S Nandi Enterprises), H.No:1504,4th C Main, 2nd Stage, West of Cord Road, Bangalore-560086.
Customer's Reference	:	BBMP/EE/BTP/WO/205/2020-21
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	07-04-21
Customer ID	:	PCC
Sample Type /Size	:	150X150X150 mm
Sample grade/Age	:	M15 / 28 Days Compressive Strength
Reference to BIS codes	:	IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5
Date of test	:	03/05/2021

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	PCC	M15	05/04/2021	03/05/2021	150.34 X 149.17 X 150.66	22426	**8.884**	387.9	17.3	17.5
2	PCC	M15	05/04/2021	03/05/2021	150.16 X 150.80 X 151.23	22644	**8.261**	407.2	18.0	
3	PCC	M15	05/04/2021	03/05/2021	149.32 X 149.17 X 149.80	22274	**8.457**	383.9	17.2	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

AEE (VRP) SD

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Date: 12/04/2021

Lab ID	:	**CP-2021-08-23-34**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Improvements to Roads and Drains at Thindlu, Anjaneyaswamy layout Basavasamithi, Virupakshapura and Surrounding areas in ward no 09 (Vidyaranyapura)
Agency	:	Sri. P Vijaya Babu (M/S Nandi Enterprises), H.No:1504,4th C Main, 2nd Stage, West of Cord Road, Bangalore-560086.
Customer's Reference	:	BBMP/EE/BTP/WO/205/2020-21
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	07-04-21
Customer ID	:	PCC
Sample Type /Size	:	150X150X150 mm
Sample grade/Age	:	M15 / 7 Days Compressive Strength
Reference to BIS codes	:	IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5
Date of test	:	12/04/2021

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	PCC	M15	05/04/2021	12/04/2021	151.97 X 151.24 X 149.49	22985	**8.544**	298.4	13.0	12.4
2	PCC	M15	05/04/2021	12/04/2021	149.77 X 151.09 X 149.66	22630	**8.369**	275.4	12.2	
3	PCC	M15	05/04/2021	12/04/2021	149.61 X 151.99 X 149.89	22739	**8.775**	276.2	12.1	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

AEE (VRP) SD

Page 1/1
****End of Report****

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

KARTHIK RECHAN
Authorized Signatory
Quality Manager

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2021-08-23-34** **Date: 03/05/2021**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Improvements to Roads and Drains at Thindlu, Anjaneyaswamy layout Basavasamithi, Virupakshapura and Surrounding areas in ward no 09 (Vidyaranyapura)

Agency : Sri. P Vijaya Babu (M/S Nandi Enterprises), H.No:1504,4th C Main, 2nd Stage, West of Cord Road, Bangalore-560086.

Customer's Reference : BBMP/EE/BTP/WO/205/2020-21

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 07-04-21

Customer ID : PCC

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M15 / 28 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 03/05/2021

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	PCC	M15	05/04/2021	03/05/2021	149.14 X 149.51 X 149.98	22298	**8.117**	399.3	17.9	17.5
2	PCC	M15	05/04/2021	03/05/2021	149.16 X 150.12 X 150.63	22392	**8.995**	389.5	17.4	
3	PCC	M15	05/04/2021	03/05/2021	150.79 X 149.45 X 150.08	22536	**8.813**	390.1	17.3	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

AEE (VRP) SD

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****